EXTENSION OF TIME PROPOSAL

1	Name of work	Package-02, includes 3 Works of Rs.228.00 lakhs.
2	Amount of Work Portion	22807687/=
3	Estimated Cost	228.00 lakhs.
4	Name of contractor Nagesh Rao. N.	Nischal Constructions.
5	Agreement No.	TI/26.7.18.
6	No. and date under which work order issued	TI/26.7.18.
7	Time limit originally fixed for completion	4 months.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	modified File.
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	811 Days.
15	Date of recommending time limit applied for	26.11.18 to 16.2.21
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	16.2.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to modified work & due to covid-19. EOT may be approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE re-commendation.

Assistant Engineer

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
Assistant Executive Engineer,
Kodigehalli Sub Divisio,
Yelahanka Zone, B.B.M.P.
Bangalore.

Chief Engineer